

The information on future dates may change. Check bart.gov/elevators or call 510-834-5438 or 888-235-3828 for updates.

ELEVATOR FLOOR & DOOR REPLACEMENT SCHEDULE						
Item #	Station Elevator and (train direction)	Elevator Work	Start Date of Construction	End Date of Construction	Paratransit Provided (yes/no)	Date Modified
1	12th St (Street)	floor	COMPLETED	COMPLETED	-	
2	El Cerrito Plaza (Platform: Richmond)	floor/doors	COMPLETED	COMPLETED	-	
3	Rockridge (Street/Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
4	El Cerrito Plaza (Platform: San Francisco, Fremont)	floor/doors	COMPLETED	COMPLETED	-	
5	Dublin/Pleasanton (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
6	Castro Valley (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
7	12th St (Street)	floor	COMPLETED	COMPLETED	-	
8	12th St (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
9	19th St (Street)	floor	COMPLETED	COMPLETED	-	
10	19th St (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
11	South Hayward (Platform: San Francisco)	floor	COMPLETED	COMPLETED	-	
12	South Hayward (Platform: Fremont)	floor	COMPLETED	COMPLETED	-	
13	Berkeley (Street)	floor	COMPLETED	COMPLETED	-	
14	Berkeley (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
15	Ashby (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
16	North Berkeley (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
17	El Cerrito Del Norte (Parking Structure)	floor	COMPLETED	COMPLETED	-	
18	El Cerrito Del Norte (Parking Structure)	floor	COMPLETED	COMPLETED	-	
19	Coliseum (Pedestrian Overpass)	floor/doors	COMPLETED	COMPLETED	-	
20	Coliseum (Platform: All Trains)	floor	COMPLETED	COMPLETED	-	
21	Bay Fair (Platform: All Trains)	floor/doors	COMPLETED	COMPLETED	yes	
22	Civic Center (Street)	floor	COMPLETED	COMPLETED	no	
23	Civic Center (Platform: All Trains)	floor	COMPLETED	COMPLETED	no	
24	Hayward (Parking Structure)	floor	COMPLETED	COMPLETED	no	
25	Hayward (Parking Structure)	floor	COMPLETED	COMPLETED	no	
26	Daly City (Parking Structure)	floor	COMPLETED	COMPLETED	no	
27	Daly City (Platform: San Francisco)	floor	COMPLETED	COMPLETED	no	9/13/2016
28	San Leandro (Platform: San Francisco, Richmond)	floor/doors	12-Sep	30-Sep	no	
29	Daly City (Parking Structure) M90-60	floor	COMPLETED	COMPLETED	no	
30	Daly City (Platform: Millbrae, SFO) M90-40	floor	COMPLETED	COMPLETED	no	9/13/2016
31	Colma (Parking Structure) W10-86	floor	COMPLETED	COMPLETED	no	9/19/2016
32	Fruitvale (Platform: Fremont) A20-2	floor	26-Sep	30-Sep	no	
33	El Cerrito Del Norte (Platform: Richmond) R50-49	floor/doors	26-Sep	14-Oct	no	9/20/2016
34	Glen Park (Platform: All Trains) M70-37	floor	3-Oct	7-Oct	yes	9/8/2016
35	Colma (Platform: All Trains) W10-90	floor	3-Oct	7-Oct	yes	9/28/2016
36	Ashby (Platform: All Trains) R10-43	floor	10-Oct	14-Oct	no	9/20/2016
37	Powell (Street) M30-54	floor	17-Oct	4-Nov	no	9/22/2016
38	Powell (Platform: All Trains) M30-55	floor/doors	17-Oct	4-Nov	no	9/22/2016
39	24th St. (Street) M60-35	floor	17-Oct	4-Nov	yes	
40	24th St. (Platform: All Trains) M60-36	floor/doors	17-Oct	4-Nov	yes	
41	Montgomery (Street) M20-52	floor/doors	24-Oct	11-Nov	no	9/21/2016
42	Montgomery (Platform: All Trains) M20-53	floor	24-Oct	11-Nov		9/21/2016
43	West Oakland (Platform: San Francisco) M10-26	floor	24-Oct	28-Oct	yes	9/21/2016
44	El Cerrito Del Norte (Platform: San Francisco, Fremont) R50-50	floor/doors	31-Oct	18-Nov	no	9/9/2016
45	16th St. (Street) M50-33	floor	28-Nov	2-Dec	yes	9/21/2016
46	16th St. (Platform: All Trains) M50-34	floor	28-Nov	2-Dec	yes	9/21/2016
47	Fruitvale (Platform: Fremont) A20-1	floor	5-Dec	9-Dec	no	
48	San Leandro (Platform: Fremont) A40-5	floor	5-Dec	9-Dec	no	
49	Hayward (Platform: San Francisco, Richmond) A60-7	floor	5-Dec	9-Dec	no	
50	Hayward (Platform: Fremont) A60-8	floor	12-Dec	16-Dec	no	
51	Fremont (Platform: All Trains) A90-13	floor	12-Dec	16-Dec	yes	
52	Colma (Platform: Not Used) W10-91	floor	2-Jan	6-Jan	no	9/28/2016
53	Lafayette (Platform: All Trains) C30-16	floor	9-Jan	13-Jan	no	
54	Pleasant Hill (Platform: Pittsburg/Baypoint) C50-20	floor	9-Jan	13-Jan	no	
55	MacArthur (Platform: Pittsburg/Baypoint, Richmond) K30-119	floor/doors	9-Jan	27-Jan	no	
56	Richmond (Platform: All Trains) R60-51	floor	16-Jan	20-Jan		
57	Richmond (Amtrak Platform) R60-58	floor	16-Jan	20-Jan	yes	9/8/2016
58	Richmond (Street) R60-61	floor	16-Jan	20-Jan		
59	West Oakland (Platform: Richmond, Fremont, Pittsburg/Baypoint) M10-27	floor	23-Jan	27-Jan	yes	9/20/2016
60	Orinda (Platform: All Trains) C20-15	floor	30-Jan	3-Feb	yes	
61	Pleasant Hill (Platform: San Francisco) C50-19	floor	30-Jan	3-Feb	no	
62	MacArthur (Platform: San Francisco, Fremont) K30-118	floor/doors	30-Jan	24-Feb	no	
63	Lake Merritt (Street) A10-28	floor/doors	6-Feb	24-Feb	yes	9/20/2016
64	Walnut Creek (Parking Structure) C40-84	floor	6-Feb	10-Feb	no	
65	Walnut Creek (Parking Structure) C40-85	floor	6-Feb	10-Feb	no	
66	Pleasant Hill (Parking Structure) C50-129	floor	13-Feb	17-Feb	no	
67	Walnut Creek (Platform: San Francisco) C40-18	floor	13-Feb	17-Feb	no	
68	Pleasant Hill (Parking Structure) C50-127	floor	27-Feb	3-Mar	no	
69	Pleasant Hill (Parking Structure) C50-128	floor	27-Feb	3-Mar	no	
70	Embarcadero (Street) M16-62	floor/doors	27-Feb	31-Mar	no	
71	Embarcadero (Platform: All Trains) M16-63	floor/doors	27-Feb	31-Mar	no	
72	Pittsburg/Baypoint (Pedestrian Overpass) C80-93	floor	6-Mar	10-Mar	yes	
73	Pittsburg/Baypoint (Platform: All Trains) C80-94	floor	6-Mar	10-Mar	yes	
74	Walnut Creek (Platform: Pittsburg/Baypoint) C40-17	floor	13-Mar	17-Mar	no	
75	Concord (Parking Structure) C60-78	floor	13-Mar	17-Mar	no	
76	Concord (Parking Structure) C60-79	floor	13-Mar	17-Mar	no	
77	West Dublin/Pleasanton (Platform: All Trains) L20-132	floor	20-Mar	24-Mar	yes	9/20/2016
78	Balboa Park (Platform: All Trains) M80-38	floor	3-Apr	7-Apr	yes	9/20/2016
79	Daly City (Tunnel Under John Daly Blvd.) M90-70	floor	3-Apr	14-Apr	no	
80	Daly City (Tunnel Under John Daly Blvd.) M90-71	floor	3-Apr	14-Apr	no	